

Project Overview :

Name:	OPTIMAX_FTTB_2023_2024_NKR248578_NAKURU TEACHERS COLLEGE
Description:	
Project leader:	OPTIMAX
Customer:	SAFARICOM PLC
Status:	Closed
Start:	5/18/2023 4:56:03 AM
Finish:	5/25/2023 4:56:03 AM

Item Description	Costs
Service Costs	Ksh 146,868.88
Material costs	Ksh 56,347.24
Total Excluding VAT	Ksh 203,216.12

Report Created By

cont_wlihanda

Wenzeslas Lihanda



Section A Service Costs

Item Description	Price / m	QTY	Total			
Linearised Rate for Fiber Deployment						
Total Linearised Rate :	Total Linearised Rate :			Ksh .00		
Item Description	UOM	Price	QTY	Total		
Installation of Aerial Cable	m	43.00	484	20,812.00		
Installation of ATB	рсе	528.00	1	528.00		
Installation of Aerial micro cable joint box	рсе	2,660.00	1	2,660.00		
Supply, Install PlasticTrunking size 38*25mm	m	90.00	13	1,170.00		
As built documents	m	5.28	396	2,090.88		
Field detailed survey report	m	16.00	396	6,336.00		
Project Management Aerial Incl of H&S per meter	m	47.00	396	18,612.00		
Pole Down-lead clamp, Supply and Installation	рсе	1,500.00	1	1,500.00		
Pole Cable Bracket, Supply and Installation	рсе	2,200.00	1	2,200.00		
Pole Tangent Support, Supply and Installation	рсе	1,800.00	2	3,600.00		
Pole, Supply & installation Wooden 12m	рсе	13,500.00	2	27,000.00		
Supply and installation of Universal Pole bracket	рсе	1,250.00	4	5,000.00		
Pole Tension Clamp, Supply and Installation	рсе	2,300.00	8	18,400.00		
ISP Building As built documents per building	рсе	880.00	1	880.00		
ISP Building Survey, Design per building	рсе	4,400.00	1	4,400.00		
ISP Building Acquisition	рсе	30,800.00	1	30,800.00		
Splicing, Testing and Commissioning 1 Core	рсе	440.00	2	880.00		
Total Brown Field :				Ksh 146,868.88		

Report Created By

cont_wlihanda

Wenzeslas Lihanda

Created: Wednesday, September 20, 2023



Section B Material costs

Item Description	UOM	Price	QTY	Total
2 core Access terminal box (ATB)	Piece	420.00	1	420.00
ADSS fiber cable, 100m s/s clear span 24xSM G652D	meter	100.00	484	48,400.00
Fiber Termination Box 48c-ADSS	Piece	7,527.24	1	7,527.24
				14 1 =0 0 4= 04

Total Material costs: Ksh 56,347.24



APPROVAL:

Title	Name	Signature	Date
Planner (Contractor)			
Project Manager (Contractor)			
Safaricom Plc Engineer			
Safaricom Plc Manager			
Safaricom Plc Sn. Manager			

Created: Wednesday, September 20, 2023